



NEUDORFER ENGINEERS INC.

**TEST REPORT TYPE:
PRE-CONSTRUCTION SURVEY**

Legacy Meridian Park MOB 1

Project Completion Date: 09/12/17

Revision Date:

Revision Number:



SEATTLE

5516 1st Avenue South
Seattle, Washington 98108
Phone (206) 621-1810
Fax (206) 343-9820

PORTLAND

2501 SE Columbia Way, Suite 230
Vancouver, Washington 98661
Phone (503) 235-8924
Fax (503) 235-8925



Legacy Meridian Park MOB 1

Table of Contents

Title Sheet	3
Report Certification	4
Terms	5
Instrument Calibration	6
Project Summary	7
Data Sheets	9



Neudorfer Engineers, Inc.
Consulting Engineers Seattle, Washington - Portland, Oregon



www.NeudorferEngineers.com

Report Title

CERTIFIED TEST: PRE-CONSTRUCTION SURVEY

Project: Legacy Meridian Park MOB 1

NEI Job#: 2017-952

Mechanical Engineer:

Architect:

HVAC Contractor: Total Mechanical

TAB Firm: Neudorfer Engineers Inc

Test Engineer: Philip Kuning



5516 1st Ave South
Seattle, Washington 98108
Phone (206) 621-1810
Fax (206) 343-9820



2501 SE Columbia Way, Suite 230
Vancouver, Washington 98661
Phone (503) 235-8924
Fax (503) 235-8925



Neudorfer Engineers, Inc.

Consulting Engineers Seattle, Washington - Portland, Oregon



www.NeudorferEngineers.com

CERTIFICATION

Legacy Meridian Park MOB 1

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems. Any variances from design quantities, which exceed NEBB tolerances, are noted in the Test-Adjust-Balance Report Project Summary.

Significant / Noteworthy Remarks are noted on the General Remarks and General Field Notes pages. Other remarks are noted on individual test sheets.

Noted deficiencies are not the TAB firms responsibility to repair. Prior to issuance of this report, Deficiency Reports are forwarded to our contracted agent.

Warranty is limited to one year from date of this report. Within that time, any discrepancies, ambiguities, or omissions found in this report will be retested, adjusted, or balanced as needed. A written notification will be required.

Submitted and Certified by:

NEBB TAB Firm: **Neudorfer Engineers Inc**

Certification No: **3414**

Expiration Date: **March 31, 2019**

Certification Date: **March 31, 2017**

(Date completed) Signed and Sealed by:

NEBB Supervisor: **Mike Vawter P.E.**

NEBB Supervisor: **Eric Stotts**





Terms and Abbreviations

Project: **Legacy Meridian Park MOB 1**

AC or ACU Air Conditioner or Air Conditioning Unit	TDH Pressure Difference across the entering and leaving side of a pump.
AH or AHU Air Handler or Air Handling Unit	HEPA High Efficiency Particulate Arrestance
AVG Average	HP Horsepower
BHP Brake Horsepower	HVAC Heating Ventilation and Air Conditioning
CAV Constant Air Volume	HWS Heating Water Supply
CBV Calibrated Balancing Valve (Circuit Setter)	HWR Heating Water Return
CC Cooling Coil	HX Heat Exchanger
CD Ceiling Diffuser	HZ Hertz, cycle per second
	in. inches
CFM Cubic Feet per Minute	in.w.g. inches of water gauge
CH Chiller	Kfactor Correction factor to the free area need to calculate CFM.
CHWS Chilled Water Supply	KW Kilowatts
CHWR Chilled Water Return	LAT Leaving Air Temperature
e-Pioneer Place	LWG Low Wall Grille
m exhaust fans Circulating Pump	LWR Low Wall Register
CR Ceiling Register	LWT Leaving Water Temperature
2016-993 Computer Room Air Conditioner	MAU Make-up Air Handling Unit
CRU Computer Room Unit	MBH 1,000 BTUH
CT Cooling Tower	N/A Not Applicable
CU Condenser Unit	OSA Outside Air
CUH Cabinet Unit Heater	OBD Opposed Blade Damper
CWS Condenser Water Supply	ΔP Pressure Drop.
CWR Condenser Water Return	PH Phase
DAT Discharge Air Temperature	PSI Pounds per Square Inch
DB Dyr Bulb	RA Return Air
DD Direct Drive	RAT Return Air Temperature
DDC Direct Digital Controls: EMS Control System for the HVAC	RF Return Fan
Des. Design	RH Relative Humidity
Dia. Diameter	RHC Reheat Coil
Disch. Discharge	RPM Revolutions per Minute
EA Exhaust Air	RTU Roof Top Unit
EAT Entering Air Temperature	SA Supply Air
Economizer Controls and components that allow an air handler to logically utilize outdoor air for cooling as opposed to the use of mechanical cooling.	SAT Supply Air Temperature
EF Exhaust Fan	S.F. Service Factor
EG Exhaust Grille	SF Supply Fan
EMCS Energy Management Control System	SFD Smoke/Fire Damper
ERU Energy Recovery Unit	SP Static Pressure
E.S.P. External Static Pressure	sq.ft. square feet
HRC Heat Recovery Coil	Suct. Suction
EWT Entering Water Temperature	SWG Sidewall Grille
FCU Fan Coil Unit	SWR Sidewall Register
FD Fire Damper	TAB Test; Adjust; and Balance
FLA Full Load Amperage: Maximum amperage a motor can draw.	TSP Total Static Pressure: Difference between the entering and leaving static pressure of a fan.
Flow Hood Instrument that captures air and converts the reading to CFM.	UH Unit Heater
FHT Fume Hood Test	VAV Variable Air Volume; box that contains a motorized damper that modulates airflow.
FPB Fan Powered Box	VD Volume Damper
FPM Feet per Minute	VFD Variable Frequency Drive
FR Field Report	Velgrid Instrument that reads used to read velocity in feet per minute.
FT Foot, Feet	VVT Variable Volume Terminal
FTU Fan Terminal Unit	WC Water Column
GPM Gallons per Minute	W.G. Water Gauge
HC Heating Coil	WB Wet Bulb



Legacy Meridian Park MOB 1

INSTRUMENT CALIBRATIONS

Instrument Type	Air Data Meter with Flowhood	Instrument Serial #	M90216
Instrument Manufacturer	Shortridge	Calibration Date	5/1/2017
Instrument Model Number	ADM 870		
Instrument Type	Differential Pressure Water Meter	Instrument Serial #	W14090
Instrument Manufacturer	Shortridge	Calibration Date	2/6/2017
Instrument Model Number	HDM-250		
Instrument Type	Psychrometer	Instrument Serial #	8084305
Instrument Manufacturer	Extech	Calibration Date	11/23/2016
Instrument Model Number	RH390		
Instrument Type	Tachometer	Instrument Serial #	166489
Instrument Manufacturer	Hasler Bern	Calibration Date	11/11/2016
Instrument Model Number	TYPE-B		
Instrument Type	Amp Probe	Instrument Serial #	78212531
Instrument Manufacturer	Fluke	Calibration Date	11/16/2016
Instrument Model Number	36 Clamp Meter		
Instrument Type	Digital Thermometer	Instrument Serial #	7190028
Instrument Manufacturer	Fluke	Calibration Date	11/15/2016
Instrument Model Number	52		
Instrument Type	Manometer	Instrument Serial #	M90216
Instrument Manufacturer	Shortridge	Calibration Date	5/1/2017
Instrument Model Number	ADM 870		
Instrument Type	Thermal Anemometer	Instrument Serial #	AVM440742003
Instrument Manufacturer	Alnor Instruments	Calibration Date	11/21/2016
Instrument Model Number	AVM 440		



Neudorfer Engineers, Inc.

Consulting Engineers Seattle, Washington - Portland, Oregon



www.NeudorferEngineers.com

TEST & BALANCE REPORT SUMMARY

This project has been balanced per plans and specifications using the National Environmental Balancing Bureau (NEBB) standards and procedures.

This data was recorded for an airflow survey of roof top units M1 & M2. The measurements were taken during the warmest part of the day with the economizer dampers closed and the exhaust fans off.

RTU-14 (M1)

OA temperature – 79.02 degrees F
RA temperature – 70.97 degrees F
MA temperature – 73.02 degrees F
SA discharge temperature – 52.42 degrees F

SF speed - 84.23%
SP set point – 1.75" H2O
SP actual – 1.746 ' H2O

SA 1st Floor – 3,210
SA 2nd Floor – 7,600
SA 3rd Floor – 6,256
SA total – 17,066

RA 1st Floor (1) – 3,503
RA 1st Floor (2) – 1,887
RA 2nd Floor (1) – 5,172
RA 1st Floor (2) – 1,525
RA 3rd Floor (1) – 5,723
RA 1st Floor (2) – 6,007
RA total – 23,817

RTU-15(M2)

OA temperature – 79.02 degrees F
RA temperature – 70.40 degrees F
MA temperature – 72.26 degrees F
SA discharge temperature – 55.62 degrees F

SF speed – 86.10%
SP set point – 1.75" H2O
SP actual – 1.746 ' H2O



Neudorfer Engineers, Inc.

Consulting Engineers Seattle, Washington - Portland, Oregon



www.NeudorferEngineers.com

SA 1st Floor – 6,533

SA 2nd Floor – 6,244

SA 3rd Floor – 6,972

SA total – 19,749

RA 1st Floor (1) – 1,323

RA 1st Floor (2) – 2,195

RA 2nd Floor (1) – 1,890

RA 2nd Floor (2) – 2,801

RA 3rd Floor (1) – 2,338

RA 3rd Floor (2) – 636

RA total – 11,183



Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-14 (M1)

Tested By: Philip Kuning
Date: 9/14/2017

Test Data	
RTU-14 (M1)/Supply Fan (x 2)	
Motor Volts T1-T2	477 Volts
Motor Volts T2-T3	482 Volts
Motor Volts T1-T3	483 Volts
Motor Amps T1	35.3 Amps
Motor Amps T2	36.0 Amps
Motor Amps T3	35.8 Amps

Motor Data	
RTU-14 (M1)/Supply Fan (x 2)	
Drive Type	Belt Drive
Motor Manufacturer	Magnatek
Motor Frame	S286T
Motor HP	30 HP
Motor RPM	1760 RPM
Motor Rated Volts	460 Volts
Motor Phase	3
Motor Hertz	60 Hz
Motor FL Amps	35 Amps
Motor Service Factor	1.15
Motor Efficiency	93.0 %
Motor Power Factor	88.0 PF

Test Pressures	
SF Suction SP	-1.4 in. wc

Log:	RTU-14 (M1)	9/13/2017	Philip Kuning	SF discharge SP location unavailable.
	RTU-14 (M1)/Supply Fan (x 2)	9/13/2017	Philip Kuning	VFD hertz are not displayed on controls.



Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-14 (M1)/RA 1st Floor (1)


Tested By: Philip Kuning
Date: 9/14/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	22 in.
Outer Width	68 in.
Insulation Width	1 in.
Air Flow Area	9.17 sq. ft.
Number Of Rows	2
Readings Per Row	6
Total Readings	12

Final Data	
Sum of Readings	4588
Average Reading	382 FPM
Actual Total Flow	3503 CFM

Log: RTU-14 (M1)/RA 1st Floor (1) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning


SYSTEM/UNIT: RTU-14 (M1)/RA 1st Floor (2)

Tested By: Philip Kuning
 Date: 9/14/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	22 in.
Outer Width	34 in.
Insulation Width	1 in.
Air Flow Area	4.44 sq. ft.
Number Of Rows	2
Readings Per Row	3
Total Readings	6

Final Data	
Sum of Readings	2551
Average Reading	425 FPM
Actual Total Flow	1887 CFM

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-14 (M1)/RA 2nd Floor (1)


Tested By: Philip Kuning
Date: 9/14/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	22 in.
Outer Width	68 in.
Insulation Width	1 in.
Air Flow Area	9.17 sq. ft.
Number Of Rows	2
Readings Per Row	6
Total Readings	12

Final Data	
Sum of Readings	6767
Average Reading	564 FPM
Actual Total Flow	5172 CFM

Log: RTU-14 (M1)/RA 2nd Floor (1) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning


SYSTEM/UNIT: RTU-14 (M1)/RA 2nd Floor (2)

Tested By: Philip Kuning
 Date: 9/14/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	22 in.
Outer Width	26 in.
Insulation Width	1 in.
Air Flow Area	3.33 sq. ft.
Number Of Rows	2
Readings Per Row	2
Total Readings	4

Final Data	
Sum of Readings	1831
Average Reading	458 FPM
Actual Total Flow	1525 CFM

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-14 (M1)/RA 3rd Floor (1)


Tested By: Philip Kuning
Date: 9/14/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	22 in.
Outer Width	50 in.
Insulation Width	1 in.
Air Flow Area	6.67 sq. ft.
Number Of Rows	2
Readings Per Row	5
Total Readings	10

Final Data	
Sum of Readings	8584
Average Reading	858 FPM
Actual Total Flow	5723 CFM

Log: RTU-14 (M1)/RA 3rd Floor (1) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning


SYSTEM/UNIT: RTU-14 (M1)/RA 3rd Floor (2)

Tested By: Philip Kuning
Date: 9/14/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	22 in.
Outer Width	48 in.
Insulation Width	1 in.
Air Flow Area	6.39 sq. ft.
Number Of Rows	2
Readings Per Row	4
Total Readings	8

Final Data	
Sum of Readings	7519
Average Reading	940 FPM
Actual Total Flow	6007 CFM

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning


SYSTEM/UNIT: RTU-14 (M1)/SA 1st Floor

Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	20 in.
Outer Width	36 in.
Insulation Width	0 in.
Air Flow Area	5.00 sq. ft.
Number Of Rows	4
Readings Per Row	6
Total Readings	24

Final Data	
Sum of Readings	14767
Average Reading	642 FPM
Actual Total Flow	3210 CFM
Static Pressure	1.80 in.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning


SYSTEM/UNIT: RTU-14 (M1)/SA 2nd Floor

Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	20 in.
Outer Width	36 in.
Insulation Width	0 in.
Air Flow Area	5.00 sq. ft.
Number Of Rows	4
Readings Per Row	6
Total Readings	24

Final Data	
Sum of Readings	36485
Average Reading	1520 FPM
Actual Total Flow	7600 CFM
Static Pressure	1.40 in.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning


SYSTEM/UNIT: RTU-14 (M1)/SA 3rd Floor

Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	20 in.
Outer Width	46 in.
Insulation Width	0 in.
Air Flow Area	6.39 sq. ft.
Number Of Rows	4
Readings Per Row	8
Total Readings	32

Final Data	
Sum of Readings	31318
Average Reading	979 FPM
Actual Total Flow	6256 CFM
Static Pressure	1.60 in.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-15 (M2)

Tested By: Philip Kuning
 Date: 9/14/2017

Test Data	
RTU-15 (M2)/Supply Fan (x 2)	
Motor Volts T1-T2	476 Volts
Motor Volts T2-T3	480 Volts
Motor Volts T1-T3	480 Volts
Motor Amps T1	24.8 Amps
Motor Amps T2	25.0 Amps
Motor Amps T3	30.1 Amps

Motor Data	
RTU-15 (M2)/Supply Fan (x 2)	
Drive Type	Belt Drive
Motor Manufacturer	Magnatek
Motor Frame	324T
Motor HP	40 HP
Motor RPM	1770 RPM
Motor Rated Volts	460 Volts
Motor Phase	3
Motor Hertz	60 Hz
Motor FL Amps	47.1 Amps
Motor Service Factor	1.15
Motor Efficiency	91.0 %
Motor Power Factor	88.0 PF

Test Pressures	
SF Suction SP	-1.3 in. wc

Log:	RTU-15 (M2)	9/13/2017	Philip Kuning	SF discharge SP location unavailable.
	RTU-15 (M2)/Supply Fan (x 2)	9/13/2017	Philip Kuning	VFD hertz are not displayed on controls.



Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-15 (M2)/RA 1st Floor (1)


Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	18 in.
Outer Width	36 in.
Insulation Width	0 in.
Air Flow Area	4.50 sq. ft.
Number Of Rows	2
Readings Per Row	3
Total Readings	6

Final Data	
Sum of Readings	1765
Average Reading	294 FPM
Actual Total Flow	1323 CFM

Log: RTU-15 (M2)/RA 1st Floor (1) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-15 (M2)/RA 1st Floor (2)


Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	20 in.
Outer Width	52 in.
Insulation Width	0 in.
Air Flow Area	7.22 sq. ft.
Number Of Rows	2
Readings Per Row	5
Total Readings	10

Final Data	
Sum of Readings	3039
Average Reading	304 FPM
Actual Total Flow	2195 CFM

Log: RTU-15 (M2)/RA 1st Floor (2) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-15 (M2)/RA 2nd Floor (1)


Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	18 in.
Outer Width	36 in.
Insulation Width	0 in.
Air Flow Area	4.50 sq. ft.
Number Of Rows	2
Readings Per Row	3
Total Readings	6

Final Data	
Sum of Readings	2519
Average Reading	420 FPM
Actual Total Flow	1890 CFM

Log: RTU-15 (M2)/RA 2nd Floor (1) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-15 (M2)/RA 2nd Floor (2)


Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	20 in.
Outer Width	52 in.
Insulation Width	0 in.
Air Flow Area	7.22 sq. ft.
Number Of Rows	2
Readings Per Row	5
Total Readings	10

Final Data	
Sum of Readings	3875
Average Reading	388 FPM
Actual Total Flow	2801 CFM

Log: RTU-15 (M2)/RA 2nd Floor (2) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-15 (M2)/RA 3rd Floor (1)


Tested By: Philip Kuning
 Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	20 in.
Outer Width	36 in.
Insulation Width	1 in.
Air Flow Area	4.25 sq. ft.
Number Of Rows	2
Readings Per Row	4
Total Readings	8

Final Data	
Sum of Readings	4398
Average Reading	550 FPM
Actual Total Flow	2338 CFM

Log: RTU-15 (M2)/RA 3rd Floor (1) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-15 (M2)/RA 3rd Floor (2)


Tested By: Philip Kuning
 Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	20 in.
Outer Width	34 in.
Insulation Width	1 in.
Air Flow Area	4.00 sq. ft.
Number Of Rows	2
Readings Per Row	4
Total Readings	8

Final Data	
Sum of Readings	1270
Average Reading	159 FPM
Actual Total Flow	636 CFM

Log: RTU-15 (M2)/RA 3rd Floor (2) 9/13/2017 Philip Kuning Airflow measurements were taken with velgrid.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning


SYSTEM/UNIT: RTU-15 (M2)/SA 1st Floor

Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	16 in.
Outer Width	50 in.
Insulation Width	0 in.
Air Flow Area	5.56 sq. ft.
Number Of Rows	3
Readings Per Row	9
Total Readings	27

Final Data	
Sum of Readings	31730
Average Reading	1175 FPM
Actual Total Flow	6533 CFM
Static Pressure	1.80 in.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning


SYSTEM/UNIT: RTU-15 (M2)/SA 2nd Floor

Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	16 in.
Outer Width	50 in.
Insulation Width	0 in.
Air Flow Area	5.56 sq. ft.
Number Of Rows	3
Readings Per Row	9
Total Readings	27

Final Data	
Sum of Readings	30313
Average Reading	1123 FPM
Actual Total Flow	6244 CFM
Static Pressure	1.70 in.

Traverse Data Points





Roof Top Unit

PROJECT: Legacy Meridian Park MOB1
LOCATION: Tualatin, OR,
PROJECT #: 2017-952

DATE: 9/14/2017
CONTACT: Philip Kuning
AUTHOR: Philip Kuning

SYSTEM/UNIT: RTU-15 (M2)/SA 3rd Floor

Tested By: Philip Kuning
Date: 9/13/2017

Unit Data	
Type of Traverse	Rectangular
Outer Height	16 in.
Outer Width	50 in.
Insulation Width	0 in.
Air Flow Area	5.56 sq. ft.
Number Of Rows	3
Readings Per Row	9
Total Readings	27

Final Data	
Sum of Readings	33852
Average Reading	1254 FPM
Actual Total Flow	6972 CFM
Static Pressure	1.60 in.

Log: RTU-15 (M2)/SA 3rd Floor 9/12/2017 Philip Kuning Air temperature: 61 degrees Fahrenheit.

Traverse Data Points

